



BGS Cheshire - TH0410

Silixa post-installation testing on 13/07/2023

1. After the completion of the FOC deployment at TVD 100m, 1 x 115m pre- terminated Composite Downhole cable (Fiber Optical & Copper wires) was inspected for any physical damage and OTDR measurements on the optical fibers were performed. The copper wires were also tested with Insulation Resistance Tester. The cable is intact and results were saved for further reference.

Silixa Representative:

A handwritten signature in black ink, appearing to read "Rumen Karaulanov", written in a cursive style.

Rumen Karaulanov

Operations Manager E&I