



BGS Cheshire - TH0410

**Silixa post-FLUTE Liner
deployment testing on
13/07/2023**

- 1. After the deployment of the FLUTE Liner at 100m, the Composite Downhole cable (Fiber Optical & Copper wires) was inspected for any physical damage and OTDR measurements on the optical fibres were performed. The copper wires were also tested with Insulation Resistance Tester. All results are satisfactory and they were saved for further reference. The remaining 15m of FOC along with the surface JB were securely placed in a waterproof container next to the wellhead of TH0410. The FOC was left in good condition.**

Silixa Representative:

A handwritten signature in black ink, appearing to read "Rumen Karaulanov", written in a cursive style.

Rumen Karaulanov

Operations Manager E&I