


Borehole coordinates:
Easting - 344938.177
Northings - 375835.398
Top 24" depth ref - 20.031 m AOD
Top 24" to GL - 0.055 m

Well Schematic TH0406 Abstraction / Reinjection Borehole



Wireline logging undertaken
Section logged from 2 to 100 m. Top section from 2 to 15 m through casing, lower section to TD in cored 146 mm hole. 04/05/23

Tools run
GR, CALI, ACBI, LRES, TEMP, COND

	Depths m MD-BCT	Comments
	All Measured Depths (MD) are in metres Below (24") Casing Top (BCT)	

Ground Level

Depths m MD-BCT	
All Measured Depths (MD) are in	

Comments
in metres Below (24") Casing Top (BCT)

11

11.5" cemented to surface (0.75 m below 2" casing top) - no losses

Fibre optic cable
(Active constellation)

Detached shoe behind sleeve casing
drag bit used to provide a socket for
sleeve casing down to 15.58 m. No
cement present.

Pump power cable

TD Coordinates
Eastings - 344937.75

Northings - 375834.78
Step out - 0.75 m (inc 0.79 deg / azi 223 deg)

Northings - 375834.78
Step out - 0.75 m (inc 0.79 deg / azi 223 deg)

Step out - 0.75 m (inc 0.79 deg / azi 223 deg)

1	1	3	3
---	---	---	---

Total depth

100.5 m
